

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
King and Hahn Street Drainage Improvements (P220202)	SR	Crescent City Engineering & Mapping	Design Improvements to the existing Drainage System along Hahn & King Streets.	1	Hahnville	3/13/2022	4Q25	2Q26	3Q26	\$3,000,000	Design	<b>The Stage 1 Report requested by SHPO and DNR indicates that the Archaeologist Study has no findings. 60% Plans and Specifications were completed. Waiting in Mitigation cost.</b>  The office of Coastal Management has determined that 5.26 Acres of Bottom Land Hardwood Habitat will need to be migrated for this project.  <i>*GOMESA Funded</i>
Bamboo Street Drainage Improvement (P221101)	AF/SR	Evans-Graves	Improve drainage across UP tracks and provide improved outfall to the South.	1	Hahnville	5/17/2023	TBD	TBD	TBD	TBD	On Hold	<b>Negotiations for a drainage servitude on the Vial property are progressing.</b>  Project Manager met with U.P. Railroad on 8/25/2025 to discuss installing culverts. Donation of servitudes from JCJR St Charles are completed. Priority 1 from the Hahnville 2 Watershed in the 2020 Westbank Master Drainage Plan.
Murray Hill and Destrehan Drive Drainage Improvements (P201001)	AF	H. Davis Cole	Install subsurface drainage from Eye Street to the CN Railroad along both Murray Hill and Destrehan Drive.	1&3	Destrehan	3/24/2021	1/24/2025	11/3/2025	2Q26	\$2,112,258	Construction	<b>Notice to Proceed for construction was issued on 11/3/2025. Contractor is mobilizing to site.</b>  The Parish Council approved an ordinance accepting the low bid of \$2,112,258.00 submitted by Barriere Construction Co.  <i>*DRA Community Infrastructure Fund</i>
Ormond CN Railways Culverts (Sites 3&4) (P200801)	ZP	BBEC	Design and install jack-and-bore culverts under the CN Railroad in Ormond.	1&3	Ormond	10/1/2020	TBD	TBD	TBD	\$3,222,000	On Hold	<b>Project is on hold pending review of project necessity.</b>
Ormond CN Railways Culverts (Sites 5&6) (P200801)	ZP	BBEC	Design and install jack-and-bore culverts under the CN Railroad in Ormond.	1&3	Ormond	10/1/2020	TBD	TBD	TBD	\$5,348,000	On Hold	<b>No update as of 11/28/2025.</b>  Design of sites 5&6 on hold pending identification of funding. Geotechnical field work is complete and analysis is done.

*Red- New Comments*  
*Black- Old Comments*  
*Blue- Grant Type*

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
U.P. Railroad Drainage Ditch and Outfall Improvements (P220205)	AF	Hartman	Increase capacity of the drainage along the north side of the UP track in Ama.	2	Ama	6/27/2022	TBD	TBD	TBD	\$1,882,000	On Hold	No update as of 11/28/2025.  On hold awaiting water and sewer relocation. Engineer submitted 90% plans to project manager. Priority 1 from the Ama Watershed in the 2020 West Bank Master Drainage Plan.  <i>*GOMESA Bond Fund</i>
Lemoine Lane, Hirsch Street and St. Mark Street Drainage Improvements (P220201)	AF	Hartman	Increase capacity of the drainage ditches along Lemoine Lane, Hirsch Street and St. Mark Street.	2	Ama	6/27/2022	TBD	TBD	TBD	\$750,000	Partial internal project	<i>Project Manager followed up with Hartman on St. Mark Street on 11/19/2025</i>  Project Manager is working on plan digging St. Marks Street ditch with internal forces. Project Manager needs Boundary servitudes and surveys. Public Works is waiting on a meeting between Administration and Residents.  <i>*GOMESA Bond Fund</i>
Davis Plantation Subdivision Drainage Analysis (P210703)	SR	TBD	Evaluate existing drainage patterns in Davis Subdivision and propose revisions.	2	Luling	TBD	TBD	TBD	TBD	TBD	In-House	<i>Project on hold until further notice.</i>
Willowdale P.S. Sump Improvement (P241102)	AF	All South Engineering	Improve sump at Willowdale Pump Station and install Sheet Pile along canal.	2	Willowdale	TBD	TBD	TBD	TBD	TBD	Conceptual	<i>Working on Golf Course Servitude.</i>  Boundary Survey was completed on 8/20/2025. A Meeting was held on 7/22/2025 with the Grand Ridge Golf Course to present the three options of moving Hole 14 to enlarge the sump.
Lakewood Pump Station Discharge Modifications (P241106)	SR	Shread-Kuyrkendall	Modify the discharge pipe at Lakewood Station to eliminate turbulence / conflict	2	Luling	3/13/2025	4Q25	2Q26	4Q26	1,500,000	Design	<i>Project Manager received 95% Plans &amp; Specifications on 8/13/2025.</i>  Engineer is working on Final Plans & Specifications. Plans and Specifications will be ready to bid in 2026. Project Manager expects to bid project in August.

*Red- New Comments*  
*Black- Old Comments*  
*Blue- Grant Type*

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Cousins Canal Bank Stabilization Phase 1 (P241103-1A)	SR	BBEC	Install Steel Sheet Pile along Texaco Road from W. Heather Drive to North Lake	2&7	Luling	2/27/2025	2Q26	4Q26	3Q27	\$8,700,000	Design	<b>Project Manager is waiting on Final Preliminary Design.</b> 85% Preliminary Design has been received. Executive Order was approved to transfer funds for design on 2/10/2025
Cousins Canal Bank Stabilization Phase 2 (P241103-1B)	SR	BBEC	Install Steel Sheet Pile along Texaco road from North Lake to Levee Road	2&7	Luling	TBD	TBD	TBD	TBD	TBD	Design	<b>No update as of 11/28/2025.</b> Executive Order has been written to transfer funds for design. Professional Services Agreement was approved at the 2/24/2025 Council Meeting.
Cousins Canal Bank Stabilization Phase 3 (P241103-1C)	SR	BBEC	Install Steel Sheet Pile along Texaco road from St. Maria Street to W. Heather.	2&7	Luling	TBD	TBD	TBD	TBD	TBD	Design	<b>No update as of 11/28/2025.</b> Executive Order has been written to transfer funds for design. Professional Services Agreement was approved at the 2/24/2025 Council Meeting.
Ormond CN Railways Culverts (Sites 1&2) (P200801)	ZP	BBEC	Design and install jack-and-bore culverts under the CN Railroad in Ormond.	3	Ormond	10/1/2020	4/8/2025	9/2/2025	3Q26	\$10,542,425	Bidding	<b>Utility coordination is on going. Construction start date is scheduled for 2/2/2025.</b>  Project Manager issued a partial Notice To Proceed for utility exploration and other assembly activities 9/2/2025. Bid Opening was held on 6/3/2025. BLD was the apparent low bidder with a bid of \$10,542,425.  <b>Grant Funding: Application to Louisiana Watershed Initiative \$6,314,616.00</b>
Hill Heights Drainage Improvements -Destrehan Phase 2 (P190802)	AF	BBEC	Replace remaining steel bulkhead and install new sheet pile along the Hill Heights East Ditch, South of Emergency Repair.	3	Ormond	3/23/2022	1Q26	3Q26	1Q27	\$3,150,000	Design	<b>Plans and Specifications will be ready to bid in 2026.</b> Phase 2 will be bid when funding is identified.
Hill Heights Drainage Improvements -Destrehan Phase 3 (P190802)	AF	BBEC	Replace remaining steel bulkhead and install new sheet pile along the Hill Heights East Ditch, North of Emergency Repair.	3	Ormond	3/24/2022	TBD	TBD	TBD	\$1,500,000	On Hold	<b>No update as of 11/28/2025.</b> Phase 3 will be bid following the completion of Phase 2 and when funding is identified.

**Red- New Comments**  
**Black- Old Comments**  
**Blue- Grant Type**

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Ormond Oaks Channel (P210203)	AF	Aims Group	Construct a Concrete lined Channel in the Ormond Oaks Ditch (South of the CN Railroad).	3	Ormond	12/13/2022	TBD	TBD	TBD	TBD	On Hold	No update as of 11/28/2025. The Parish cleaned channel from Northern Structure to Ditch No.1 Contract postponed indefinitely. Final Feasibility and Constructability Study report was submitted on 8/29/2023.
Ormond Center Drainage Improvements (P190505)	AF	Stuart Consulting	Reconstruct Ormond Center drainage and upgrade Cypress Lake south weir.	3	Ormond	4/7/2022	10/15/2025	4Q25	2Q26	\$3,097,730	Bidding	Cycle Construction was the apparent low bidder with a bid of \$3,097,730. Bid date for the project is scheduled for 11/18/2025. Parish decided to reject all bids after apparent misunderstanding of project scope was discovered.
Canal A Improvements (P200704)	AF	All-South	Widen Canal A by installing a sheet pile wall on both sides of the Canal and providing a box culvert under the entrance to the Ormond Oaks Nursing Home to improve flow.	3	Ormond	8/18/2020	TBD	TBD	TBD	\$5,535,000	On Hold	Project on hold until further notice. 95% Plans and Specifications were submitted on 8/19/21. Project is awaiting funding.
Drainage Structure for Carriage, Houmas and Canal "A" (P200707)	AF	GEC	Design and construct a concrete flume to channelize the water at the intersection of Carriage Canal and Dunleith Canal.	3	Ormond	8/8/2020	TBD	TBD	TBD	\$4,101,000	On Hold	No update as of 11/28/2025. Design project is on hold due to money not being available to fund an Amendment to revise plans. Project will be redesigned to eliminate concrete flume and use steel sheet piles to channelize waterflow. Project is awaiting funding.
Carriage Canal Widening (P200705)	AF	Mott MacDonald	Widen Carriage Canal by installing a sheet pile wall on both sides of the Canal.	3	Ormond	9/25/2020	TBD	TBD	TBD	\$7,824,000	On Hold	Project on hold until further notice. 95% Plans and Specifications were submitted on 7/29/21. Project is awaiting funding.
Carriage/Dunleith Canals Drainage Structure (P200706)	ZP	N-Y Associates	Design and construct a concrete flume to channelize the water at the intersection of Carriage Canal and Dunleith Canal.	3	Ormond	8/18/2020	1Q26	2Q26	4Q26	\$6,466,000	Final Design	No update as of 11/28/2025. Public Works is waiting on Final Design from the Engineer. Project will be ready to bid in 2026. Project is awaiting construction funding.

Red- New Comments  
Black- Old Comments  
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
110 Ducayete Improvements	SR	BBEC	Drainage Improvements across property from Ducayet to the CN Railroad.	3	Ormond	TBD	TBD	TBD	TBD	TBD	On Hold	<b>No update as of 11/28/2025.</b>  On hold pending completion of construction of Ormond CN Railway Culverts (Site 1&2). Project will interface with the Ormond CN Railway Culvert (Site 1 &2) Project. Project requires funding to proceed. After property was acquired, yard was degraded to allow overland flow of water to railroad ditch.
Des Allemands Bulk Head -Phase 2 Old US 90 Bridge to Railroad Bridge (P210601)	AF	All South Engineering	Install steel sheet pile bulk head from old US 90 North to existing Randolph Levee.	4	Des Allemands	8/24/2021	3Q26	4Q26	2Q27	\$5,000,000	Preliminary Design	<b>Agreement from BNSF has been received. Sent to Legal for review.</b>  Project Manager met with Engineers on 9/17/2025. The next step is to meet with Residents to discuss servitudes. Partially funded in the 2025 Budget.
Des Allemands Bulk Head -Phase 3 Railroad Bridge to N. Levee @ Randolph Station (P210601)	AF	All South Engineering	Install steel sheet pile bulk head from old US 90 North to existing Randolph Levee.	4	Des Allemands	8/24/2021	TBD	TBD	TBD	TBD	On Hold	<b>On hold until after Phase 2 is complete.</b>
Oakland and Fairfield Pump Station (P180301)	AF	Principal	Upgrade the capacity of the existing pump station at Fairfield from 25 CFS to 100 CFS and the existing pump station at Oakland from 67 CFS to 150 CFS	5	St. Rose	4/12/2018	TBD	TBD	TBD	\$12,850,000	Funding Application	<b>Project Manager received proposal for the Engineering contract.</b>  Project Manager is waiting for the final H&H Study from LWI. St Charles Parish has been notified that the Louisiana Watershed Initiative (LWI) is recommending that \$5,770,00 be approved as funding for this project.  <i>*Grant Funding: State Capital Outlay \$787,875 LWI - Round 2 - \$5,770,00.00</i>
Oakland and Fairfield Airline Crossing (P180301-A)	AF	Principal	Install (5) 42" Reinforced Concrete Pipes underneath Airline Highway at Conway Ditch	5	St Rose	TBD	1Q26	3Q26	2Q28	\$5,900,000	Planning	<b>New Project.</b> <b>Project Manager has received a proposal for the Engineering contract.</b> <b>The Professional Services Agreement was approved at the 11/3/2025 Council Meeting.</b>  <i>LWI Funding \$5.7 million</i>

*Red- New Comments*  
*Black- Old Comments*  
*Blue- Grant Type*

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Oakland and Fairfield CPKC Crossing (P180301-B)	AF	Principal	Install (3) 42" Reinforced Concrete Pipes underneath CPKC Railroad at Conway Ditch	5	St Rose	TBD	TBD	TBD	TBD	\$3,300,000	Planning	New Project. Project Manager has received a proposal for the Engineering contract. The Professional Services Agreement was approved at the 11/3/2025 Council Meeting.
Oakland and Fairfield Upstream Drainage Improvements (P180301-C)	AF	Principal	Channel improvements from CPKC Crossing upstream to the existing Fairfield & Oakland pump stations, including ditch maintenance, installation of drop inlets, flap gates and manholes where necessary	5	St. Rose	TBD	TBD	1Q26	3Q26	\$500,000	Planning	New Project. Project Manager has received a proposal for the Engineering contract. The Professional Services Agreement was approved at the 11/3/2025 Council Meeting.
Turtle Pond Pump Station Replacement (P190801)	AF	GIS	Upgrade the capacity of existing pump station to increase from 50 CFS to 150 CFS	5	St. Rose	8/29/2019	TBD	TBD	TBD	\$9,230,000	Funding Application	Engineer is working on the Preliminary Design. DOTD sent a draft Servitude/ Right of way purchase agreement on 10/20/2025. Project Manager is reviewing.  Engineering Professional Services Agreement was approved on 9/22/2025 by the Parish Council. H&H Study is complete and was approved by LWI on 4/30/2025. St Charles Parish has been notified that the Louisiana Watershed Initiative (LWI) is recommending that \$9,230,000 be approved as funding for this project.  <i>*LWI - Round 2 - \$9,230,000</i>
Turtle Pond Upstream Improvements (P190801-A)	AF	GIS	Channel improvements from I-310 Service Road upstream to the intersection of Almedia Plantation Drive and Almedia Road, including ditch maintenance, installation of large subsurface drainage and replacement of driveway culverts	5	St. Rose	TBD	TBD	TBD	TBD	\$2,000,000	Conceptual	New Project. The Engineering Professional Services Agreement was approved as part of the Turtle Pond Pump Station Replacement.
Oak Street Pump Station (P241104)	AF	McKim & Creed	Upgrade the existing pump station to increase the efficiency and capacity of the pump station.	5	St. Rose	TBD	TBD	TBD	TBD	TBD	Conceptual	Existing conduit evaluation was completed on 8/21/2025.
Dianne Pump Station (P241105)	AF	H. Davis Cole	Upgrade the existing pump station to increase the efficiency and capacity of the station.	5	St. Rose	TBD	TBD	TBD	TBD	TBD	Conceptual	Site visit on 11/3/2025 with Engineer. Finalized Conceptual Design.  Public Works received Preliminary Report on 6/12/2025. The report is being reviewed to determine the path forward.

Red- New Comments  
Black- Old Comments  
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
River Point-River Village Drainage Improvements (P210805)	AF	Principal	Evaluate the existing 24" CMP drainage network at a 25- year storm and implement upgrades to the existing drainage network.	6	Destrehan	11/8/2021	TBD	TBD	TBD	\$404,900	On Hold	No update as of 11/28/2025.  Project Manager is waiting on estimates from Entergy for costs associated with rerouting underground power lines to houses. Engineers sent updated survey showing underground powerlines on 7/10/2023. It was determined that all feeders (for power) for River Village run underground to homes. Bidding also depends on status of Right Of Entry documents.
Evangeline Road & CN Railroad Box Culvert (P210701)	AF	Volkert	Design and install box culverts under Evangeline Road at CN Railroad in Montz.	6	Montz	8/14/2021	1Q26	2Q26	4Q26	\$1,500,000	Final Design	Project Manager is checking with Ardaman on the de-watering plan. Public Works is waiting on Railroad permits from CN before moving forward with bidding project.  Ardaman submitted the Geotechnical Report on 3/22/24. Ardaman's amendment for additional Geotechnical services was approved at the 11/21/2023 Council Meeting.
Engineers and Good Hope Canal Pipelines Location Investigation (P230402)	AF	Shread-Kuyrkendall	The project involves investigating the depth, size, type and other pertinent properties of 19 existing pipelines that are currently located beneath the Engineers and Good Hope Canals in Norco	6	Norco	5/26/2022	3Q25	N/A	N/A	N/A	Design	Project Manager is waiting on final submittal.  S.U.E. is completed. Amendment No.1 to the Professional Services Agreement will be introduced at the 5/5/2025 Council Meeting. Project is Engineering only.
Clayton Pond Outfall Improvements (P220204)	AF	In-House	Improve flow into canal out of Clayton's Pond to increase detention of storm water and promotes relief to Engineers Canal Pump Station.	6	Norco	8/2/2022	TBD	TBD	TBD	TBD	Design	Project Manager is scheduling a site visit with Engineer and CPKC.  Project Manager is waiting on submittal. Project Manager is finalizing permits and drawings. Project Manager will write a memo canceling contract with GAEA for the project in this area. Priority 3 & 4 from Phase 1 of the Norco watershed in the 2020 Eastbank Master Drainage Plan.  *GOMESA Bond Fund

Red- New Comments  
Black- Old Comments  
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Engineers Canal Crossing at CPKC Railroad	AF	CPKC	Remove one (1) 60" collapsed culvert and install three (3) new 72" culverts under CPKC Railroad in the Engineers Canal.	6	Norco	3Q25	TBD	TBD	TBD	TBD	Negotiations	<p><b>Engineering for CPKC is in the 2026 Budget. Legal has approved the draft of the CPKC Agreement for Engineering.</b></p> <p>Project Manager is working on finalizing draft agreement with CPKC. CPKC Railroad has agreed to design and construct the installation of new pipes under the CPKC railroad. The Parish will pay for design and construction of this project.</p>
Engineers Canal Pump Station Improvements (P220206)	AF	Volkert	Upgrade pump station to increase capacity from 185 cfs to 250 cfs.	6	Norco	6/27/2022	4Q25	1Q26	1Q27	15,000,000	Final Design	<p><b>Project Manager is waiting on 90% construction cost from contractor.</b></p> <p>Project Manager received 90% Plans &amp; Specifications on 9/25/2025. The project is under USACE review. Permit application to corps was submitted on 6/2/2025. Priority 1 from Phase 1 of the Norco watershed in the 2020 Eastbank Master Drainage Plan.</p> <p><b>*GOMESA Bond Fund; CMAR Process for Design and Construction</b></p>
New Sarpy Pump Station Improvements (P220203)	AF	Linfield, Hunter, & Junius	Upgrade pump station to increase capacity from 150 cfs to 250 cfs.	6	New Sarpy	7/14/2022	1Q26	TBD	TBD	8,300,000	Final Design	<p><b>No update as of 11/28/2025.</b></p> <p>Project Manager received 60% Plans and Specifications. 'Elos Task Order for Environmental sent on 4/24/2025. The Division of Administration Office of Community Development allocated SCP a Community Development Block Grant Disaster Recover Program Grant of 11 Million in total. Conceptual Report received 11/15/2022. Priority 2 from Phase 1 of the New Sarpy Watershed in the 2020 East Bank Master Drainage Plan.</p> <p><b>* Potential Grant through Louisiana Block Grant Disaster Recovery Program 11 Million</b></p>
Schexnaydre Pump Station Improvements (P220207)	AF	PEC	Upgrade pump station to increase capacity from 260 cfs to 300 cfs.	6	New Sarpy	5/24/2022	TBD	TBD	TBD	\$1,500,000	On Hold	<p><b>No update as of 11/28/2025.</b></p> <p>Funding needs to be identified for this project. Survey received on 8/23/2022. Priority 1 from Phase 1 of the New Sarpy watershed in the 2020 Eastbank Master Drainage Plan.</p>

*Red- New Comments*  
*Black- Old Comments*  
*Blue- Grant Type*

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
New Sarpy CN Culvert Crossing (P250301)	AF	Linfield, Hunter, & Junius	Design and Construct Jack-N-Bore culverts across the CN Railroad in New Sarpy	6	New Sarpy	4/7/2025	TBD	TBD	TBD	\$5,400,000	Preliminary Design	Crescent Engineering will perform a Boundary Survey to determine the topography of the site.
US 61 Canal Improvements (Evangeline Road to Prescott Canal) (P230602)	AF	Principal	The canal on the southside of US 61 between Evangeline Road and Prescott Canal will be improved and a Parallel canal developed.	6	Montz	TBD	TBD	TBD	TBD	TBD	Bidding	The project was bid as part of Montz Pump Station #2 (P210806). Construction will be accomplished as part of that project.
Engineers Canal Bank Stabilization Phase II: Station 15+70 to 28+50 (P190301B)	SR	Shread-Kuyrkendall	Install approximately 1,280 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	TBD	TBD	TBD	\$4,887,400	On Hold	No update as of 11/28/2025. Project on hold until further notice. Plans and Specifications are 95% complete and awaiting funding. Final Design. On hold.
Engineers Canal Bank Stabilization Phase III: Station 28+50 to Station 37+50 (P190301C)	SR	Shread-Kuyrkendall	Install approximately 1,000 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	TBD	TBD	TBD	\$3,818,300	On Hold	Project on hold until further notice. Plans and Specifications are 95% complete and awaiting funding. Final Design. On hold.
Engineers Canal Bank Stabilization Phase IV: Station 37+50 to Station 46+73 (P190301D)	SR	Shread-Kuyrkendall	Install approximately 923 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	TBD	TBD	TBD	\$3,524,300	On Hold	Project on hold until further notice. Plans and Specifications are 95% complete and awaiting funding. Final Design. On hold.
Primrose Canal Cleaning and Improvements Phase 1B (Lagattuta Dr. to Lagattuta Pump Station) (P210202)	AF	Fenstermaker	Install sheet pile wall along both banks of canal.	7	Mimosa	3/7/2022	10/22/2025	1Q26	3Q26	\$1,500,000	Bidding	Bid Date is set for 12/9/2025. Project Manger to receive Final Plans from Engineer by the end of September. Julie Hebert will extend the Coastal Use Permits. Advertisement to begin at the end of October 2025. AT&T relocation is needed before moving forward. Project to follow Phase 1A construction. Funding is available.
Primrose Canal Cleaning and Improvements Phase 2 & 5 (Phase 2- Lagattuta Pump Station to Mimosa Avenue) (Phase 5- Acadian Oaks Dr. to Blouin Canal) (P210202)	AF	Fenstermaker	Cleaning & Improvements to structures.	7	Mimosa	3/7/2022	TBD	TBD	TBD	\$600,000	On Hold	No update as of 11/28/2025. Design on phase 2 & 5 to commence upon completion of Phases 1A and 1B design.

Red- New Comments  
Black- Old Comments  
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Drainage**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Primrose Canal Cleaning and Improvements Phase 3 (Mimosa Ave. to River Oaks Drive) (P210202)	AF	Fenstermaker	Install sheet pile wall along both banks of canal.	7	Mimosa	3/7/2022	TBD	TBD	TBD	\$800,000	On Hold	<b>No update as of 11/28/2025.</b> Design on phase 3 to commence upon completion of Phases 1A and 1B design.
Primrose Canal Cleaning and Improvements Phase 4 (River Oaks Drive to Acadian Oaks Drive) (P210202)	AF	Fenstermaker	Install sheet pile wall along both banks of canal.	7	Mimosa	3/7/2022	TBD	TBD	TBD	\$1,600,000	On Hold	<b>No update as of 11/28/2025.</b> Design on phase 4 to commence upon completion of Phases 1A and 1B design.
Kinler & Paul Frederick (Drainage Improvement) (P210704) Phase 1	AF	EJES	Installation of drainage culverts on Kinler & Paul Frederick to create drainage outfalls at midblock points to transport water to Gassen Ditch	7	Luling	2/2/2022	4Q25	2Q26	3Q26	\$2,500,000	Design	<b>Plans and Specifications are 95% complete.</b> <b>The Legal Department has completed all nine (9) Servitudes and two (2) Acquisitions needed for the mid block outfalls. Projects will be bid after the Kinler Sewer Lift Station is underway.</b>  Public Works is coordinating with Wastewater on sewer issues. Amendment divided project into three (3) Phases with the first phase installing midblock drainage pipes.
Kinler Street Canal (P250507)	AF	EJES	Drainage Improvement to widen and deepen existing Kinler Street Ditch	7	Luling	3Q25	1Q26	TBD	TBD	TBD	Design	<b>Professional Services Agreement was approved at the 9/22/2025 Council Meeting. Property for canal expansion needs to be acquired.</b>
Kinler & Paul Frederick (Drainage Improvement) (P210704) Phase 3	ZP	EJES	Installation of subsurface drainage systems including culverts and catch basins on Kinler & Paul Frederick to tie into mid-block drainage outfalls.	7	Luling	2/2/2022	2Q25	TBD	TBD	TBD	On Hold	<b>No update as of 11/28/2025.</b>  Amendment to Professional Services Agreement was voted on at the 2/10/2025 Council Meeting. Amendment divided project into three (3) Phases with the first phase installing midblock drainage pipes. Property owner meeting was held on 9/3/2024.

*Red- New Comments*  
*Black- Old Comments*  
*Blue- Grant Type*

 Advertising or Under Construction

 Recently Completed