

St. Charles Parish Capital Projects - Roadway

| Project Name/ Project Number | PM | Design Team | Project Description | Council District | Location | Dates | | | | Total Estimated Construction Cost | Project Status | Remarks * See Grants Tab for more details |
|--|-------|------------------------|--|------------------|---------------------|-----------------------|-----------------|--------------|----------|-----------------------------------|-------------------------|--|
| | | | | | | Engineering Agreement | P & S Completed | Construction | | | | |
| | | | | | | | | Est. Start | Est. End | | | |
| West Bank Multi-Use Path (P150301) Phases 4&5 | ZP | TBD | Construction of multi-use path on west bank levee from Elm St to the St John line. | 1 | Hahnville & Killona | TBD | TBD | TBD | TBD | \$1,583,000 | Need to restart project | No update as of 11/28/2025. Major design impediment at Waterford 3. Project needs to be reinitiated following Corps cancellation of original contract. <i>*Grant Funding: LADOTD Transportation Alternatives Program</i> |
| Texaco Road Rehabilitation (W.Heather Drive to Levee Road) (P250201) | ZP | MSMM | Rehabilitate and Repair Texaco Road | 2 | Luling | 3/25/2025 | 4Q25 | TBD | TBD | \$1,200,000 | On Hold | No update as of 11/28/2025. Notice to Proceed issued for Design on 3/25/2025. Professional Services Agreement was voted on at the 3/10/2025 Council Meeting. The Agreement is for \$86,850.00. |
| Willowdale Boulevard Overlay and Widening (E.Heather to US 90) (P160302-2) | ZP | In-House | Mill and overlay Willowdale Boulevard from East Heather to US 90. | 2 | Luling | N/A | 1Q26 | 1Q26 | 3Q26 | \$1,300,000 | Design | Project was scheduled to be bid in January 2026. Due to potential funding source being awarded in April, bidding will be delayed. Project will be designed In-House. Preliminary estimate is \$1,300,000. Project Manager is working on specifications. Project is budgeted for construction in 2026. |
| Des Allemands Boat Launch Pier Facility (P210705) | AF | Duplantis Design Group | Construct Pier Facility with Boat Launch Docks and Fish Cleaning Station | 4 | Des Allemands | 9/27/2021 | 7/30/2025 | 1Q26 | 3Q26 | \$4,489,859 | Bidding | Construction Contract was executed on 10/22/2025. Pre Construction meeting was held on 11/3/2025. Material Notice to Proceed was issued on 11/3/2025. Bid Opening was held on 9/23/2025. Cycle Construction Company was the low bidder with a bid of \$4,989,859.00. The Parish Council accepted the low bid on 10/20/2025. |
| Des Allemands Boat Launch Phase 2 Pavement (P210705) | MB/AF | Duplantis Design Group | Installation of permanent roadway. | 4 | Des Allemands | 9/27/2021 | TBD | TBD | TBD | TBD | On Hold | No update as of 11/28/2025. Project on hold pending Phase 1 completion and Levee Lift project. |
| Barber Road Wisner Street to Canal Blvd. (P210702) | ZP | RCL | Road repair and installation of a bulkhead along canal | 4 | Paradis | 10/29/2021 | TBD | TBD | TBD | \$836,000 | On Hold | No update as of 11/28/2025. Phase 1 will be constructed after Phase 3 construction is complete and when funding is identified. |

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

| Project Name/ Project Number | PM | Design Team | Project Description | Council District | Location | Dates | | | | Total Estimated Construction Cost | Project Status | Remarks * See Grants Tab for more details |
|--|-------|--------------------|---|------------------|----------|-----------------------|-----------------|--------------|------------|-----------------------------------|-----------------------|---|
| | | | | | | Engineering Agreement | P & S Completed | Construction | | | | |
| | | | | | | | | Est. Start | Est. End | | | |
| Barber Road South Street to Dead End (P210702) | ZP | RCL | Road repair and installation of a bulkhead along canal | 4 | Paradis | 10/29/2021 | 4Q25 | 1Q26 | 3Q26 | \$2,245,000 | Design | Project Manger has received 95% Design Plans and Specifications. Amendment was approved on at the 5/19/2025 Council Meeting. Plans and Specifications will be ready to bid in 2026. |
| Evangeline Roadway Widening at US 61 | ZP/MB | TBD | Widen roadway turnout on Evangeline Road at US 61 | 6 | Montz | TBD | TBD | TBD | TBD | TBD | Preliminary | New Project. Scope is being developed. |
| Evangeline Road Elevations (P230201) | ZP/MB | TBD | Raise Evangeline Road from US 61 to CPKC Railroad to eliminate cross street flooding and improve cross street damage. | 6 | Montz | TBD | TBD | TBD | TBD | TBD | On Hold | No update as of 11/28/2025. |
| Lakewood Drive Rehabilitation (US-90 to Heather Dr.) (P190201) | ZP | Shread-Kuyrdendall | Reconstruction Lakewood Dr from Hwy 90 to Heather Dr. | 2/7 | Luling | 9/1/2019 | 4/5/2022 | 5/25/2023 | 2/23/2025 | \$5,979,592 | Construction Complete | Final Change Order was approved at the 9/22/2025 Council Meeting. Final Settlement with LDOTD still needs to be agreed upon. Parish is processing Final Payment for contractor. Engineer is working on final Accounting and Closeout with LDOTD. \$1.3 Million of Covid >200k funding (100% Federal) will be applied to this project. <i>*Grants Funding: Covid > 200k (1.3M) STG Funds (80/20) split.</i> |
| LA 52 Project (Blueberry Hill to Angus Dr.) Phase 1 (P140201) (H.013494) | ZP | Evans-Graves | Reconstruct Highway 52 including road, stormwater and sidewalk improvements. | 7 | Boutte | 8/4/2017 | 9/1/2022 | 7/31/2023 | 12/20/2024 | \$10,954,325 | Construction Complete | Parish is waiting on LDOTD to complete Final closeout. LDOTD is working on closing out project and resolving issues with fences and mailboxes. Final walk through was held on 12/20/2024. Revised Cooperative Endeavor Agreement (CEA) (Supplemental Agreement No. 1) to add Utility cost share to agreement has been approved by resolution at 12/5/2022 Council Meeting. <i>*Grant Funding: (State Project # 013494)</i> |

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

| Project Name/ Project Number | PM | Design Team | Project Description | Council District | Location | Dates | | | | Total Estimated Construction Cost | Project Status | Remarks * See Grants Tab for more details |
|--|----|--|--|------------------|----------|-----------------------|-----------------|--------------|----------|-----------------------------------|----------------|--|
| | | | | | | Engineering Agreement | P & S Completed | Construction | | | | |
| | | | | | | | | Est. Start | Est. End | | | |
| Kinler & Paul Frederick (Roadway Rehabilitation) Phase 2 (P210704) | ZP | EJES | Rehabilitation of roadway and upgrade drainage system of roadway. | 7 | Luling | 2/2/2022 | TBD | TBD | TBD | TDB | On Hold | Project will be constructed following drainage outfall improvements. *Grant Funding: State Capital Outlay Program. |
| LA 52 Project (Blueberry Hill to US 90) Phase 2 (P140201) (H.013494) | ZP | Evans-Graves | Reconstruct Highway 52 including road, stormwater and sidewalk improvements. | 7 | Boutte | 7/25/2024 | 1Q26 | 2Q27 | TBD | TBD | Design | Anticipating 95% Plans and Specifications by the end of 2026. The Parish is coordinating with BNSF Railroad for work being done in the Railroad Right of Way on 9/11/2025. Project Manager received 60% drawings for Design on 7/28/2025. Amendment No.1 to the Professional Services Agreement was approved at the 5/19/2025 Parish Council meeting. Survey accepted by LDOTD on 11/26/2024. Original Stage 0 is still valid for this section. A new Corporative Endeavor (CE) agreement will be required. *Grant Funding: (State Project # 013494) |
| LA 52 Project (LA18 to Angus) Phase 3 (P140201) (H.013494) | ZP | TBD | Reconstruct Highway 52 including road, stormwater and sidewalk improvements. | 7 | Boutte | 8/4/2017 | TBD | TBD | TBD | TBD | On Hold | Project on hold until further notice. Engineer not authorized to begin design on this phase. *Grant Funding: (State Project # 013494) |
| Dog Park and Deputy Watson Drive Extension (P190102 road only) | ZP | Civil and Environmental Consulting Engineers | Extension of road to connect to Ashton Plantation Boulevard. New dog park. | 7 | Luling | 4/16/2019 | 10/24/2024 | 8/4/2025 | 4Q25 | \$1,435,242 | Construction | Ribbon Cutting is being scheduled. Substantial Completions was filed 11/15/2025. Waiting on striping to complete project. Notice to proceed has been issued and construction will start on 8/4/2025. Byron E. Talbot is the Low Bidder with a bid of \$1,435,242.25. Project Manager has received the Corps permit for excavation within 1500ft. of the levee. JUA Agreement has been signed 8/6/2024. |
| Judge Edward Dufresne Parkway Extension (P210706) | MB | CSRS | Extend Dufresne Parkway to LA 3127. | 7 | Luling | 9/3/2021 | TBD | TBD | TBD | TBD | On Hold | Project on hold until further notice. *Grant Funding: Economic Development Disaster Recovery |

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Roadway

| Project Name/ Project Number | PM | Design Team | Project Description | Council District | Location | Dates | | | | Total Estimated Construction Cost | Project Status | Remarks * See Grants Tab for more details |
|---|----|-------------|---|------------------|-------------|-----------------------|-----------------|--------------|----------|-----------------------------------|----------------|---|
| | | | | | | Engineering Agreement | P & S Completed | Construction | | | | |
| | | | | | | | | Est. Start | Est. End | | | |
| Asphalt Pavement Permanent Coring Program 2024/2025 (P220502) | ZP | Terracon | Yearly project to core roadways throughout the Parish. | All | Parish wide | TBD | TBD | TBD | TBD | TBD | Construction | <p>Task Order # 6 is being written. Possible delay due to permits.</p> <p>Task Order #5 is being developed for new coring's. Professional Service Agreement was approved at the 2/24/2025 Council Meeting. Project Manager is waiting on updated proposal from Terracon. All Coring's for Task Order 2 and 3 are completed 8/28/2024. Task Order #1 completed January 2024.</p> |
| Asphalt Pavement Maintenance 2024/2025 (P220501) | ZP | Digital | Yearly project to patch, mill, and overlay various streets in the Parish. | All | Parish wide | 2/10/2025 | 1/15/2025 | 5/19/2025 | 4Q25 | \$2,723,256 | Construction | <p>Final Change Order was approved by the Parish Council at the 10/6/2025 Council Meeting. Substantial Completion was issued 10/9/2025.</p> <p>An Ordinance to accept the low bid of \$2,723,256.22 from Barrier Construction was approved at the 4/7/2025 Council Meeting. Amendment No 3 to the Engineering Agreement for additional design services was approved at the 12/16/2024 Council Meeting.</p> |
| School Zone Traffic Study (P241101) | ZP | GEC | Study on School Zones throughout the Parish | All | Parish wide | — | TBD | TBD | TBD | TBD | TBD | <p>Project Manager has received Final Report. Cost estimate is the next step.</p> <p>GEC is coordinating with schools for comments. Engineering Agreement for design services was approved by the Parish Council on the 12/2/2024.</p> |

Red- New Comments
 Black- Old Comments
 Blue- Grant Type

 Advertising or Under Construction

 Recently Completed