

**St. Charles Parish Capital Projects - Wastewater**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Wildcat Lane (S211203)	AF	Stuart Consulting Group	Convert dry pit to submersible station	3	Destrehan	2/15/2022	1Q23	2Q24	1Q25	\$200,000	Construction	Project Manager is waiting on Final Change Order.  Substantial Completion filed on 2/27/2025. IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. Priority 1 from the Hahnville 2 watershed in the 2020 Westbank Master Drainage Plan.
Norco Force Main Transfer Station (S211101)	DD	Kyle Associates	New booster station	3	Norco	1/31/2022	1Q25	2Q23	TBD	\$2,600,000	90% Design	Project ready to bid. Getting bid advertising dates  *Grant Funding: American Cares Act-year 1.
Kinler Lift Station Rehab (S220801)	AF	Fairway	To rehab existing Lift Station	4	Luling	11/4/2022	TBD	TBD	TBD	\$400,000	100% Design	Bid opening is scheduled for 12/2/2025.  Legal ordered abstracts on 7/10/2023.
Luling Pond Effluent Pump (S211204)	AF	McKim & Creed	Design and install effluent pump station.	4	Luling	5/2/2022	2/24/2025	TBD	TBD	\$1,000,000	Final Design	Waiting on revised Plans and Specifications to send to DEQ.  Project Manager received updated 90% Plans & Specs on 2/24/2025.
Destrehan Wastewater Treatment Plant (S211202)	AF	Meyer Engineers	Repair Aeration basins damaged during ID	5	St. Rose	TBD	6/21/2024	1Q25	1Q26	3,952,00.00	Construction	Project is 70% complete.  Notice to Proceed was issued in 5/27/2025. Contractor is fully mobilized. NCMC LLC was the apparent low bidder at a bid of \$3,952,00.00 Material Procurement Notice To Proceed issued on 10/18/2024. DEQ approval 6/21/2024.  *Grant Funding: Applying to FEMA Public Assistance Program and the State's Ida Recovery Program

Red- New Comments  
Black- Old Comments  
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Wastewater**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
St. Rose Force Main (S150301B)	AF	Specialized Engineer	Installation of force main from Charlestown to Rue Landry lift station.	5	St. Rose	4/24/2015	1Q24	TBD	TBD	\$550,000	On Hold	No update as of 11/28/2025. Project Manager sent comments to Engineer 6/9/2025. 95% Plans submitted for review. Project Manager is waiting on Construction Plans for project. Servitudes have been acquired through Civix. Phase 2 of sewer study is looking closely at the area before Final Design.
Turtle Pond Lift Station (S241001)	DD/AF	Fairway Consulting and Engineering, LLC	10" force mains from Turtle Pond to plant and upgrade pumps.	5	St. Rose	TBD	TBD	TBD	TBD	\$3,000,000	Preliminary Design	30% Plans and Specifications were submitted on 6/10/2025. Waiting on Design Proposal from the Engineer. +M15 additional surveying identified and working on survey The Consultant is working on conceptual design and baseline study. <i>*Grant Funding: Applying for Capital Outlay funding.</i>
Turtle Pond Force Main (S241002)	DD	Kyle Associates	Upgrade Force Main	5	St. Rose	TBD	TBD	TBD	TBD	TBD	Design	ROW issues are being worked through 9/22/2025.
River Oaks Lift Station Replacement (S230501)	AF	Fairway Consulting and Engineering, LLC	To rehab existing Lift Station	5	St. Rose	6/26/2023	10/14/2024	3Q25	1Q26	\$421,092	100% Design	Substantial Completion was fully executed on 11/12/2025. Start up and punch list issued 9/19/2025. Low bidder for project was RLJ with a bid of \$4,210,91.99. Notice of Intent to Award being sent out on 3/27/2025. Project Manager submitted Plans and Specs to LDEQ for review.
East St. Lift Station (S211203)	AF	Stuart Consulting Group	Convert dry pit to submersible station.	6	Norco	1/24/2022	1Q23	2Q24	1Q25	\$200,000	Construction	Project Manager is waiting on Final Change Order. IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane. <i>*Grant Funding: EPA/LPBF Grant (Design), American Cares Act-year 2 (Construction)</i>

Red- New Comments  
Black- Old Comments  
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Wastewater**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Clayton Lift Station (S211203)	DD	Stuart Consulting Group	Convert dry pit to submersible station	6	Norco	1/24/2022	1Q23	2Q24	1Q25	\$200,000	Construction	<p><b>Project Manager is waiting on Final Change Order.</b></p> <p>IMC is the apparent low bidder with a bid of \$1.5 Million divided between Clayton Lift Station, East St. Lift Station and Wildcat Lane.</p> <p><i>*Grant Funding: EPA/LPBF Grant (Design). American Cares Act-year 2 (Construction)</i></p>
Montz/Norco Phase 2 (P190802)	AF	Shred - Kuyrkendall & Associates	Upgrades to the lift stations to improve capacity.	6	Montz/Norco	10/14/2017	1Q24	2Q23	TBD	\$1,600,000	100% Design	<p><b>Waste Water received revised cost estimate and is evaluating.</b></p>
Antoine Force Main	DD	TBD	10" from Antoine to Ashton Lift Station Force Main.	2, 7	Luling	TBD	TBD	TBD	TBD	\$250,000	on hold	<p><b>No update as of 11/28/2025.</b></p> <p>Project on hold till further notice. Upsize the force mains between Antoine and Ashton lift station.</p>
Lakewood School Lift Station	DD	TBD	Upgrade lift station.	7	Luling	TBD	TBD	TBD	TBD	\$450,000	TBD	<p><b>No update as of 11/28/2025.</b></p> <p>Phase 3 will be bid following the completion of Phase 2 and when funding is identified.</p>
George Cousins Force Main (S210302)	DD	Hartman Engineering	Relocate (5) force mains for T-Wall project.	7	Boutte	TBD	TBD	TBD	TBD	\$2,000,000	On Hold	<p><b>Project on hold till further notice. Proposal sent from HEI for Preliminary Design.</b></p> <p>Conceptual Design is complete. Working on relocation plan with CPRA and Corp.</p>

Red- New Comments  
 Black- Old Comments  
 Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

**St. Charles Parish Capital Projects - Wastewater**

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Generators	DD	TBD	Install KW Generators with transfer switches.	PW	Parish wide	TBD	TBD	TBD	TBD	\$1,525,000	Order in progress	<p><b>Remaining work : Finish St John wiring 95% complete. 3127 will be scheduled for 2026 with electrical upgrades that are needed</b></p> <p>98% Completed. Project Manager seeking prices to finish setting up the remained generators. Building racks for control panels are being done in house. 16 out of the 17 generators are set in place. Transfer switches are arriving periodically and are being installed separately when received. 750 KW - Boutte Booster 500 KW - Norco LS 400 KW - 3127 Booster, CCI LS, Primrose LS 200 KW - St John LS 150 KW- Paradis LS, Rue Landry LS, Boutte Bank LS 150 KW- Snowball LS, Ama LS, JB Green LS, Beau Pre LS 150 KW- Montz Booster LS, Turtle Pond LS, Lincoln/Sycamore LS 100 KW - Houmas LS</p> <p>*Grant Funding: American Cares Act-year 2.</p>
Fairfield Plantation (Private)	DD	TBD	Line old pipes in the collection system that has been identified with significate I&I.	TBD	TBD	TBD	TBD	TBD	TBD	\$850,000	Design	<p><b>No update as of 11/28/2025.</b></p> <p>Project Manager is working on Design Contract. Upgrade Lift Station, problems are ongoing. Line pipes with significate I &amp; I within the subdivision. Fairfield Plantation is a private system. The Parish is working with the subdivision to identify a grant that can help with repairs.</p>

Red- New Comments  
Black- Old Comments  
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed