

St. Charles Parish Capital Projects - Levee

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks * See Grants Tab for more details
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Cousins Canal T-Wall (P080905- 5H)	SS	BKI	Construct a T-wall to provide frontal protection for the Cousins Pump Station.	4	Luling	10/21/2008	3Q25	1Q26	1Q27	\$18,000,000	Design	No update as of 11/28/2025. Held initial permit meeting with the Corp, with CPRA in attendance, to determine path forward for modification of existing 404 permit. The permit is being modified to add the 25 ft. gate, additional T-wall for the sewer lines pass through, and the digging of a 3.6 acre sump increase. CPRA (local sponsor for the UBBR 100-year levee) will be included in the 408 permitting process and will share in cost of construction. Approximated 600 ft of elevation +7 ½ levee will be raised to +13 and widened at the top for a bypass road around the T-wall. Conceptual engineering budget estimate: \$18 MM
Sunset Auto Bar Screen (P080905 -11C)	SS	BKI	Installation of 7 bays of automatic bar screen with a waski bridge and widening of the canal up to the pump station and widening of canal from screens back to #10 canal.	4	Sunset	2/3/2021	6/17/2024	8/2/2024	4Q24	\$12,594,880	Construction	No update as of 11/28/2025. All 7-bays of the concrete structure are completed and 2/3 of the Waskey Bridge is completed. 97% of canal widening is completed. Sea-level was the apparent low bidder with a bid of \$12,594,880.00. Chevron donated 5,492 to allow canal widening.
Sunset Pump Station Upgrade (P080905 -11D)	SS	BKI	Replace engines, gear boxes and Pumps at Sunset. Install a new telemetry system to allow control remotely.	4	Sunset	9/29/2021	1Q26	2Q26	4Q26	\$10,000,000	Conceptual	No update as of 11/28/2025. Working on Final Engineering design plans for replacement of pumps, gearbox drive, and engines.
Montz Pump Station (at CN Railroad) (P210301)	SS/MB	GIS	Construct new 267 cfs pump station.	6	Montz	4/28/2021	10/18/2021	4/25/2025	2Q26	\$13,479,956	Design	No update as of 11/28/2025. Area as been cleared and bypass ditch dug. Test pile was driven and tested. Test results meet the 2-1 safety factor Sealevel Construction is the apparent low bidder with a bid of \$13,479,956.76. Sealevel Construction was low bidder. Construction has started. Corp 408/404 & DNR CU permitting has been approved. Civix right-of-way agreements are moving forward. Civix is working on Entergy and CN railroad servitudes, Mitigation, and land acquisition/right- of-ways.

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed

St. Charles Parish Capital Projects - Levee

Project Name/ Project Number	PM	Design Team	Project Description	Council District	Location	Dates				Total Estimated Construction Cost	Project Status	Remarks <i>* See Grants Tab for more details</i>
						Engineering Agreement	P & S Completed	Construction				
								Est. Start	Est. End			
Montz Pump Station #2 (at Airline) (P210806)	SS/MB	GIS	Construct new 340 cfs pump station.	6	Montz	11/15/2021	7/4/2025	8/4/2025	4Q26	\$18,882,865	Design	<p>No update as of 11/28/2025.</p> <p>Notice to Proceed August 4, 2025. Bids were opened June 17, 2025. Sealevel is low bidder with a bid of \$18,882,865. Corp 408/404 & DNR CU permitting has been approved. Civix right-of-way agreements are moving forward. Civix is working on Entergy and CN railroad servitudes, Mitigation, and land acquisition/right-of-ways. Corps permits requires removal of the Prescott Pump Station after startup of the Montz Pump Station #2. project will separate St. John drainage flow from St. Charles Parish drainage.</p>

Red- New Comments
Black- Old Comments
Blue- Grant Type

 Advertising or Under Construction

 Recently Completed